



Project 1187: Tie replacement, MP 12 to MP 31

Base: Millbrook | Deadline: 2026-08-15 | Goal: 4,000 ties | Daily Target: 300

TOTAL TIES INSTALLED

4,160

REMAINING

-160

VS SCHEDULE

+260

AVG DAILY OUTPUT

320

% COMPLETE

104.0%

PROJECTED FINISH

—


Overall project progress

Project to date: **4,160 ties** over **13 day(s)**.

OUTPUT BY WEEK



CUMULATIVE VS TARGET



DAILY LOG: PROJECT TO DATE

Date	Day	Ties	VS Target	Running Total	Remaining
Jul 21	Tuesday	310	+10	310	3,690
Jul 22	Wednesday	295	-5	605	3,395
Jul 23	Thursday	340	+40	945	3,055
Jul 27	Monday	325	+25	1,270	2,730
Jul 28	Tuesday	360	+60	1,630	2,370
Jul 29	Wednesday	330	+30	1,960	2,040
Jul 30	Thursday	290	-10	2,250	1,750
Jul 31	Friday	380	+80	2,630	1,370
Aug 03	Monday	345	+45	2,975	1,025
Aug 04	Tuesday	300	+0	3,275	725
Aug 05	Wednesday	335	+35	3,610	390
Aug 06	Thursday	310	+10	3,920	80
Aug 07	Friday	240	-60	4,160	-160

EQUIPMENT DOWNTIME: PROJECT TO DATE

Date	Machine	Down At	Resumed	Duration	Notes
Jul 24	Tie Inserter	07:30	15:30	480 min	Hydraulic pump failed; parts overnight
Jul 31	Tamper	13:10	14:25	75 min	Clogged fuel filter