



Northern Valley Railroad, North Division

Line: NVR_ND | Base: Millbrook | Daily Target: 300

TOTAL TIMBERS INSTALLED

3,056

SWITCH TIMBERS

44

SWITCHES

3

DERAILS

1

NEW / RELAY TIES

1,345 / 1,665

DAYS WORKED

15

This week: **11 switch timbers** across **1 switch**, **2 derail head blocks** (1 derail), **1,130 ties**.

WEEKLY TIMBER PRODUCTION



CUMULATIVE TIMBERS



WORK COMPOSITION




BY WORKSITE



SWITCHES: THIS WEEK

1 switch this week · 11 timbers installed, planned 13 (-2 vs planned)




TIMBERS INSTALLED, BY LENGTH

Length	Planned	Actual
9'	6	6
12'	3	3
14'	2	—
16' HB	2	2
Total	13	11

Switches included: Cedar Falls Siding Switch

DERAILS: THIS WEEK

1 derail this week · 2 timbers installed, planned 2 (on plan)



TIMBERS INSTALLED, BY LENGTH

Derails included: Cedar Falls Derail

Length	Planned	Actual
12' HB	2	2
Total	2	2

TIE PRODUCTION: THIS WEEK

Date	Day	New	Relay	Total	VS Target	Running Total	Remaining
Aug 31	Monday	310	—	310	+10	2,190	—
Sep 01	Tuesday	250	45	295	-5	2,485	—
Sep 03	Thursday	0	270	270	-30	2,755	—
Sep 04 Track 1	Friday	0	255	255	-45	3,010	—

EQUIPMENT DOWNTIME: THIS WEEK

Date	Machine	Down At	Resumed	Duration	Notes
Sep 02	Tamper	07:00	—	—	Down for the day; electrical